

## UC Davis Sacramento Campus After-Hours Construction

Project Name	Project Location	Work Date	Time Frame	Work Being Conducted	Important Project Notes
California Tower	X and 45th Streets	<p>*Schedule of concrete pours:            3/14 - 3/15            3/21 - 3/22            3/28 - 3/29            4/4 - 4/5            4/11 - 4/12</p> <p><i>*Subject to change due to weather conditions</i></p>	Starting 10 p.m. Friday until approximately 2 p.m. on Saturday.	Construction team will be performing a mass concrete pour operation.	There will be a significant increase in construction traffic during this time. Additional sound mitigation measures will be employed to minimize the impact of construction related noise. Concrete trucks and other construction vehicles will be staged along the northbound lane curbs of 45th and 48th streets and will access the jobsite from both X Street and Doctors Way. Flaggers and traffic control will be in place throughout the duration of work.

*\*Please note that schedules are subject to change due to weather conditions and resource availability.  
 The construction teams remain committed to maintaining the presented timelines to the best of their ability.*